

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2008												2009		
						APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN					
1000	Site staging & permit acquisition	3d	0	14APR08 A	16APR08 A	█ Site staging & permit acquisition														
1010	Demolition of Decks & Porch	3d	0	16APR08 A	18APR08 A	█ Demolition of Decks & Porch														
1020	Lay out & Excavation for Master Bdrm	2d	0	17APR08 A	18APR08 A	█ Lay out & Excavation for Master Bdrm														
1030	Layout & Excavation for 4th Bedroom	1d	0	22APR08 A	23APR08 A	█ Layout & Excavation for 4th Bedroom														
1035	Cut in access for crawl space	1d	0	23APR08 A	23APR08 A	█ Cut in access for crawl space														
1037	Clear out old vapor barrier / install new	1d	0	23APR08 A	23APR08 A	█ Clear out old vapor barrier / install new														
1040	Forming for footings	1d	0	24APR08 A	25APR08 A	█ Forming for footings														
1045	Rain delay	2d	0	28APR08 A	29APR08 A	█ Rain delay														
1070	Place concrete for footings	1d	0	30APR08 A	30APR08 A	█ Place concrete for footings														
1080	Form foundation walls	2d	0	02MAY08 A	03MAY08 A	█ Form foundation walls														
1090	Inspection of forms	1d	0	05MAY08 A	05MAY08 A	█ Inspection of forms														
1100	Pour concrete walls	1d	0	05MAY08 A	05MAY08 A	█ Pour concrete walls														
1102	Final design meeting	1d	0	02MAY08 A	02MAY08 A	█ Final design meeting														
1103	Vacate house - available to demo	1d	0	05MAY08 A	05MAY08 A	█ Vacate house - available to demo														
1105	Order windows	25d	0	19MAY08 A	12JUN08 A	█ Order windows														
1110	Strip forms / start framing	2d	0	07MAY08 A	08MAY08 A	█ Strip forms / start framing														
1120	Frame new floors & walls	10d	0	14MAY08 A	28MAY08 A	█ Frame new floors & walls														
1130	Excavate & set Pier forms for family rm	1d	0	07MAY08 A	07MAY08 A	█ Excavate & set Pier forms for family rm														
1131	Pour concrete piers	1d	0	07MAY08 A	07MAY08 A	█ Pour concrete piers														
1132	Remove trees for trench	2d	0	06MAY08 A	08MAY08 A	█ Remove trees for trench														
1133	Backfill foundations & connect drains	2d	0	09MAY08 A	09MAY08 A	█ Backfill foundations & connect drains														
1140	Install new attic steps	1d	1d	30JUN08	30JUN08	█ Install new attic steps														
1150	Frame roofs for all three additions	10d	0	28MAY08 A	02JUN08 A	█ Frame roofs for all three additions														
1151	Install fascia trim & dry in roofs	2d	0	02JUN08 A	03JUN08 A	█ Install fascia trim & dry in roofs														
1152	Install building wrap	1d	0	09JUN08 A	09JUN08 A	█ Install building wrap														
1160	Install windows	3d	3d	12JUN08 A	02JUL08	█ Install windows														
1170	Demo existing openings to house & reframe	10d	0	29MAY08 A	05JUN08 A	█ Demo existing openings to house & reframe														
1180	Demo & reframe interior walls	7d	0	09MAY08 A	04JUN08 A	█ Demo & reframe interior walls														
1190	Empty oil tanks	1d	0	09MAY08 A	09MAY08 A	█ Empty oil tanks														
1200	Excavate propane line trench	2d	0	09MAY08 A	09MAY08 A	█ Excavate propane line trench														
1210	Coordinate with Kosco install lines/ set tank	2d	2d	30JUN08	01JUL08	█ Coordinate with Kosco install lines/ set tank														
1220	Back fill trench	1d	0	21MAY08 A	21MAY08 A	█ Back fill trench														
1230	Install new roofing shingles to all structures	5d	5d	02JUN08 A	07JUL08	█ Install new roofing shingles to all structures														
1232	Install new siding	10d	10d	03JUL08	17JUL08	█ Install new siding														
1234	Exterior painting	10d	10d	18JUL08	31JUL08	█ Exterior painting														
1235	Construct all decks	6d	6d	10JUN08 A	04AUG08	█ Construct all decks														
1236	Install gutters & downspouts/connect to drains	2d	2d	08JUL08	09JUL08	█ Install gutters & downspouts/connect to drains														

Start date14APR08

Finish date22SEP08

Data date28JUN08

Run date05MAR09

Page number1A

© Primavera Systems, Inc.

Miller Building Group

Renovation

Update #6

█ Early bar

█ Progress bar

█ Critical bar

█ Summary bar

◆ Start milestone point

◆ Finish milestone point

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2008												2009
						APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN			
1237	Final Grade & Seed	2d	2d	05AUG08	06AUG08													
1240	Rough in Electrical	10d	10d	12MAY08 A	14JUL08													
1250	Rough in Plumbing	4d	4d	20MAY08 A	03JUL08													
1252	Set Tub at Master bath	1d	0	13JUN08 A	13JUN08 A													
1260	Rough in Heating	5d	5d	30JUN08	07JUL08													
1270	Insulate walls & ceilings	3d	3d	15JUL08	17JUL08													
1280	Install Drywall	10d	10d	18JUL08	31JUL08													
1282	Install shower base	3d	3d	18JUL08	22JUL08													
1290	Tape & Finish prep for paint	8d	8d	30JUL08	08AUG08													
1292	Prime all new interior walls	2d	2d	11AUG08	12AUG08													
1300	Install interior doors & trim	4d	4d	11AUG08	14AUG08													
1305	Install closet shlvs, laundry fold.table, desk	3d	3d	15AUG08	19AUG08													
1310	Install tile sub floor	3d	3d	15AUG08	19AUG08													
1311	Install new wood floors	5d	5d	20AUG08	26AUG08													
1312	Install Tile floors	8d	8d	27AUG08	05SEP08													
1330	Install base bd heating / start up new boiler	2d	2d	08SEP08	09SEP08													
1340	Install Kitchen cabinets/vanities & countertops	3d	3d	11AUG08	13AUG08													
1342	Install new sinks	2d	2d	14AUG08	15AUG08													
1350	Install tile work at baths	5d	5d	13AUG08	19AUG08													
1360	Interior painting	10d	10d	20AUG08	02SEP08													
1361	Set toilet	1d	1d	08SEP08	08SEP08													
1362	Trim out Electrical	3d	3d	28AUG08	01SEP08													
1364	Refinish oak floors	4d	4d	10SEP08	15SEP08													
1370	Clean Interior of home - turnover to client	2d	2d	16SEP08	17SEP08													
1380	Complete punch list items	3d	3d	18SEP08	22SEP08													

Start date	14APR08
Finish date	22SEP08
Data date	28JUN08
Run date	05MAR09
Page number	2A
© Primavera Systems, Inc.	

**Miller Building Group
Renovation
Update #6**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point